MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Quantity vide, AS per measurement are prepared in excell book and page no of:-	(46):-	50.00 nos			500.00	
		CRS.	150.00				
	(52) Supplying and fixing hylumm brand hard plastic sheet 3mm Thick with necessary niches for fixing Switches, regulators etc, and fixing on existing wooden metal box using M.F. Screwsetc as per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:-	(47):-	4000.00	Sqcm		880.00	
		CRS.	0.22				
	(54) Supplying, fixing, wiring, earth electrode for grounding Conduits, I.C. cutouts and other requirements on the meter board						

M. A. R. 57 (Rule 116) No. E

Measurement Book

Serial No. 542016

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	using 40mm dia 1.90 Thick GI pipe 25 nos long burried in an pit. The pit should be filled with equal proportion of salt and charcoal 150mm above and The pipe to Complete depth. etc as per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:-	(48):-	2.00 nos			5454.00	
		CRS.	2727.00				
	(55) Supplying box type Suitable for 28w T5 Single/twin lamp & Suspension mounted luminaire & optical reflector. Prewired with HF Electronic ballast. push fit type lamp holders & main Connections etc as per Specifications & directions of engineer in charge work.						

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Quantity vide, AS per measurement are prepared in excell book and page no of:- (49) :-					55.00 Nos	54,450.00
						CRS. 990.00	
	(56) Fixing all types and AS Capacities fluorescent/False Ceiling/Spotlight CFL Fitting indoor on the wall/Ceiling/rafters/ girders using 23/0.0076 twin twisted pvc insulated wires, required nos of round blocks and Comps. A) on wall/ Ceiling/ rafter/girders etc as per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:- (50) :-					55.00 Nos	5390.00
						CRS. 98.00	
	(60) Supplying and fixing of porcelain fuse channel with cutout on existing wooden/ panel oking necessary nuts, bolts and washers						

M. A. R. 57 (Rule 116) No. E

Measurement Book

542017

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	etc.. Complete a) 63 Amps. etc AS per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:- (51) :-					10.00 Nos	2340.00
						CRS. 234.00	
	(61) Supplying of 1.1 KV LT UG Cable having aluminium Conductor PVC extruded inner Sheathed, galvanized steel strip (Except 2CX10Sq mm wire armoured) Confirming to IS 3975:1990 (no of Strip indicated in GTP) & extruded pvc outer Sheathed armoured Cable with Specified IS-1554 part-1:1988 & Confirming to GTP of Group-A.						

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	a) 4 Core 16 Sqmm cbcds per Specifications and directions of engineer in charge work. Quantity vide, AB per measurement are prepared in excell book and page no of:- (62) :- 300.00 mtrs CRS. 140.40					42120.00	
	(62) labour charges for Laying of 1.1 KV class UG Cable in existing trench GI pipe/ stoneware pipe on wall/ on pole as required. In existing trench/ duct. a) 6 Sqmm to 16 Sqmm. cbcds per Specifications and directions of engineer in charge work. Quantity vide, AB per measurement are prepared in excell book and page no of:- (63) 250.00 mtrs CRS. 10.80					2700.00	
	(63) Digging of trench of 0.6m deep x 0.5mtr wide refilling the trench						

M. A. R. 57 (Rule 116)

Measurement Book

No. E 542018

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	to the required ground level and Consolidating etc. Complete as per Specifications and directions of engineer in charge work. Quantity vide, AB per measurement are prepared in excell book and page no of:- (64) :- 500.00 mtrs CRS. 212.00					10,600.00	
	(64) Supplying and fixing miniature Circuit breakers on existing C distribution boards using necessary running materials and wiring Complete as-1-d-red, 2 Group A... b) 40-63 Amps SP cbcds per Specificatio and directions of engineer in charge work. Quantity vide, AB per measurement are prepared						

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	in excell book and page no of:-				(55):- 15.00 nos @Rs. 677.00		10,155.00
(55)	d) 40-63 Amps Dp. Group A etc as per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:-				(55):- 20.00 nos @Rs. 1093.00		21,860.00
(56)	Supplying and fluing of class A (medium duty) GI pipe of full Thickness not less than 2.25mm on pole/wall/drum Gasing with necessary clamping arrangements for UG Cable of 1.1KV class etc as per Specifications and directions of engineer in charge work.						

M. A. R. 57 (Rule 116) No. E

Measurement Book

542019

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Quantity vide, AS per measurement are prepared in excell book and page no of:-				(55):- 40.00 mtrs @Rs. 345.00		13,800.00
(57)	Supplying & Fixing L.T. Cast iron pot heads suitable for 11 KV class UG Cable filled will necessary bituminous insulating Compound Complete with mamma, dampS, bolts, nuts and washers etc as per Specifications and directions of engineer in charge work.						
	Quantity vide, AS per measurement are prepared in excell book and page no of:-				(57):- 4.00 nos @Rs. 280.00		1120.00

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(68) Supply and fixing of backlite D.P/Socket/socket switch with/ without neon indicator over existing wood board on flush mounting in plastic plates/ switches 1. using group 'A' material etc.s per Specifications and directions of engineer in charge work.						
	Quantity vide AR per measurement are prepared in excell book and page no of:- (58):-					20.00 Nos	3880.00
						CRS. 194.00	
	(69) Fabricating Supplying and mounting one box made out sach sealable floor/ wall mounting, fully weather proof with provi-sion for better heat dissipation. Provided with hinged front cover epiped with tamper proof locking arrangements etc.s per Specifications and directions of engineer in charge work.						

ckd & K M/s K.E.B. ಯಶವಂತಪುರ

M. A. R. 57 (Rule 116) No. E

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Quantity vide AR per pre-measurement are prepared in excell book and page no of:-				(69):-	40000.00 Nos	13200.00
						CRS. 0.33	
	(70) Supplying and fixing regulor or CII distribution boards on wall/wood board/ flush mounting using reputed clamps, bead, nuts etc...with provision for fixing suitable type capacity or CII's Single phase/ 3phase/ Single door with powder Coated painting etc.... Complete, II Double door. Group A etc.s per Specifications and direction of engineer in charge work.						

ckd & K M/s K.E.B. ಯಶವಂತಪುರ

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
ckd & be	Quantity vide, AB per measurement are prepared in excell book and page no of:-						
					@ -10.00 Nos		
					CRS. 5138.00		51380.00
					Total RS.	27,52,764.23	
					Add KRIDL charges@4%	1,10,110.57	
					Add GST @ 12%	3,30,331.71	
					Grand Total RS.	31,93,206.51	

CERTIFICATE

① Certified that the above Part of work done is Satisfactory

② Certified that the there is no debris have been cleared to Site.

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

M. A. R. 57 (Rule 116)
Measurement Book

No. E 542021

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Admitted Rs. 32,06,420.00

Cheque Rs. 26,87,000.00

Twenty Eight lakh Eighty Seven Thousand Only

Adjustment Rs 3,19,420.00

Case

Accounts

Superintendent

Executive

Scanned with CamScanner